



SHELBY COUNTY
HIGHWAY DEPARTMENT
506 HIGHWAY 70
COLUMBIANA, ALABAMA 35051
(205) 669-3880
www.ShelbyAL.com

February 9, 2023

MEMORANDUM

TO: Prospective Bidders

FROM: Cody Long, P.E., PTOE
Chief Civil Engineer

RE: Project SCP 59-889-18
Right Turn Lane on County Road 17 at County Road 44
Grade, Drain, Base and pave, Widening

The following is a summary of the Mandatory Pre-Bid Meeting discussion and meeting minutes.

Date & Location of Meeting: 2/9/2023 10:00AM Shelby County Highway Department Office

Those Present:

Cody Long, Shelby County	John Cardwell, CB&A Construction
Skip Massey, Massey Asphalt Paving	Jeff Janeway, Midsouth Paving
Jason Coffman, Massey Asphalt Paving	Turhan Moore, Midsouth Paving
Tilman Holloway, Wiregrass Construction	Marcus Bann, Central Alabama Asphalt
Roger Williamson, Massey Asphalt Paving	Chris Brown, Wright Brothers Construction
Keith Carpenter, Massey Asphalt Paving	Greg Caldwell, Dunn Construction
Eric Argo, CB&A Construction	Ty Wilson, Shelby County

Minutes prepared by: Cody Long

Items Discussed:

1. A project Bid Form is included with this memorandum. All Bidders shall use the attached Bid Form. Paper copies were handed out at the conference as well.
2. Cody Long introduced the project team. Cody Long will be the primary point of contact and Ty Wilson will be the Construction Project Manager for the project.
3. Cody Long stated this is a rebid from a previous bid from fall 2022 that was not awarded.
4. Cody Long stated the primary changes are the traffic signal was removed from the project. There is an existing traffic signal pole that will be relocated by Shelby County prior to issuing the Notice to Proceed.
5. Cody Long stated the water line relocation project has been completed and all utilities should be

out of the way for this project.

6. Cody Long stated the contract time is 30 working days as illustrated in the project proposal.
7. Cody Long stated that per previous questions, the Bidder may submit their own Bid Bond form as a part of the bid package.
8. An attendee asked if this project is tax exempt. To confirm this project is not tax-exempt.
9. A question was raised regarding equipment parking/storage. There should be sufficient area for parking equipment without encroaching on wetland areas. Areas near the south end of the project where there is an access roadway to a pump station is a potential area.
10. A question was raised regarding protection requirements and construction activities near the wetland areas. The recommendation is for the Contractor to follow the Erosion & Sediment Control Plan as included in the plan set. The should work diligently to protect wetland areas at all times during construction. In the event an issue regarding construction activities near wetland areas should arise, the Contractor shall contact the County for discussion and resolution.
11. The lane closure restrictions were discussed. Cody Long stated the County would work with the contractor regarding lane closure restrictions. The morning lane closure restrictions will be strictly adhered to, but there may be opportunities in the afternoon to relax lane closures based upon traffic conditions at the time. Any requests for changes to the lane closure restrictions would be considered at the time presented based upon field conditions.

This concludes the substance of the meeting. If there are any errors or omissions, please contact the author of these minutes.

Shelby County Highway Department Project Bid Form

Project: SCP 59-889-18

Right turn lane on County Road 17 at County Road 44 grade, drain, base and
pave, widening

Contractor: _____

Item	Description	Units	Est. quantity	Unit Price	Extended
201A-002	CLEARING AND GRUBBING (MAX ALLOWABLE BID \$4000.00 PER ACRE)(APPROXIMATELY 0.3 ACRES)	LUMP SUM	1		
206D-000	REMOVING PIPE	LINEAR FOOT	10		
206E-000	REMOVING HEADWALLS	EACH	1		
210A-000	UNCLASSIFIED EXCAVATION	CUBIC YARD	213		
210D-001	BORROW EXCAVATION (LOOSE TRUCKBED MEASUREMENT)	CUBIC YARD	162		
214A-000	STRUCTURE EXCAVATION	CUBIC YARD	9		
214B-000	FOUNDATION BACKFILL	CUBIC YARD	3		
230A-000	ROADBED PROCESSING	RBST	5		
301A-020	CRUSHED AGGREGATE BASE COURSE, TYPE B, PLANT MIXED, 8" COMPACTED THICKNESS	SQUARE YARD	682		
305B-077	CRUSHED AGGREGATE, SECTION 825, FOR MISCELLANEOUS USE	TON	50		
401A-000	BITUMINOUS TREATMENT A	SQUARE YARD	666		
405A-000	TACK COAT	GALLON	52		
407B-000	JOINT SEALANT FOR HOT MIX ASPHALT PAVEMENT	MILE	1		
424A-361	SUPERPAVE BITUMINOUS CONCRETE WEARING SURFACE LAYER, 3/4" MAXIMUM AGGREGATE SIZE MIX, ESAL RANGE C/D	TON	60		
424B-650	SUPERPAVE BITUMINOUS CONCRETE UPPER BINDER LAYER, 3/4" MAXIMUM AGGREGATE SIZE MIX, ESAL RANGE C/D	TON	82		
530A-104	36" ROADWAY PIPE (CLASS 3 R.C.) (EXTENSION)	LINEAR FOOT	25		
600A-000	MOBILIZATION	LUMP SUM	1		
602A-000	RIGHT OF WAY MARKERS	EACH	2		
610D-003	FILTER BLANKET, GEOTEXTILE	SQUARE YARD	52		

Item	Description	Units	Est. quantity	Unit Price	Extended
620A-000	MINOR STRUCTURE CONCRETE	CUBIC YARD	2		
619A-259	36" ROADWAY PIPE END TREATMENT, CLASS 2 (TRIPLE LINE)	EACH	1		
650A-000	TOPSOIL	CUBIC YARD	133		
652A-100	SEEDING	ACRE	1		
654A-001	SOLID SODDING (BERMUDA)	SQUARE YARD	796		
656A-010	MULCHING	ACRE	1		
665A-000	TEMPORARY SEEDING	ACRE	1		
665B-001	TEMPORARY MULCHING	TON	1		
665E-000	POLYETHYLENE	SQUARE YARD	500		
665J-002	SILT FENCE	LINEAR FOOT	455		
665I-000	TEMPORARY RIPRAP, CLASS 2	TON	25		
665N-000	TEMPORARY COARSE AGGREGATE, ALDOT NUMBER 1	TON	25		
665O-001	SILT FENCE REMOVAL	LINEAR FOOT	455		
665Q-002	WATTLE	LINEAR FOOT	48		
666A-001	PEST CONTROL TREATMENT	ACRE	1		
680A-001	GEOMETRIC CONTROLS	LUMP SUM	1		
701B-207	DOTTED, CLASS 2, TYPE A TRAFFIC STRIPE (5" WIDE)	LINEAR FOOT	100		
701G-253	SOLID WHITE, CLASS 2, TYPE A TRAFFIC STRIPE (5" WIDE)	LINEAR FOOT	1147		
701E-000	SOLID TEMPORARY TRAFFIC STRIPE	LINEAR FOOT	1147		
703A-002	TRAFFIC CONTROL MARKINGS, CLASS 2, TYPE A	SQUARE FOOT	266		
703B-002	TRAFFIC CONTROL LEGENDS, CLASS 2, TYPE A	SQUARE FOOT	45		
703D-002	TEMPORARY TRAFFIC CONTROL MARKINGS (PAINT)	SQUARE FOOT	266		
705A-030	PAVEMENT MARKERS, CLASS A-H, TYPE 2-C	EACH	2		
705A-031	PAVEMENT MARKERS, CLASS A-H, TYPE 1-A	EACH	7		
710A-126	CLASS 8, ALUMINUM FLAT SIGN PANELS 0.08" THICK OR STEEL FLAT SIGN PANELS 14 GAUGE (TYPE IX BACKGROUND)	SQUARE FOOT	4		
710B-021	ROADWAY SIGN POST (#3 U CHANNEL, GALVANIZED STEEL OR 2", 14 GA SQUARE TUBULAR STEEL)	LINEAR FOOT	14		

Item	Description	Units	Est. quantity	Unit Price	Extended
740B-000	CONSTRUCTION SIGNS	SQUARE FOOT	275		
740D-000	CHANNELIZING DRUMS	EACH	40		
740E-000	CONES (36 INCHES HIGH)	EACH	50		
740F-002	BARRICADES, TYPE III	EACH	4		
740I-002	WARNING LIGHTS, TYPE B	EACH	2		
740M-001	BALLAST FOR CONES	EACH	50		

TOTAL: _____

Project SCP 59-889-18
Pre-Bid Conference
February 9, 2023
Meeting Sign In Sheet

Name	Organization	Email
Cody Long	Shelby County	cilong@shelbyal.com
SKIP MASSEY	Massey ASPHALT PAVING	SKIP@massey paving.com
JASON COFFMAN	MASSEY ASPHALT PAVING	jason@massey paving.com
Tilmon Holloway	Wiregrass Construction	tholloway@wiregrassconstruction.com
Roger Williamson	MASSEY ASPHALT PAVING	Rogene Massey Paving Com
Keith Carpenter	Massey Asphalt	Keith@massey paving.com
Eric Argo	CB & A construction	
John Cardwell	CB & A Construction	Cardwelljb@cba-project mgt.com
JEFF JANWAY	MidSouth Paving	jeffrey.janway@midsouthpaving.com
Turhan Moore	MidSouth Paving, Inc	turhan.moore@midsouthpaving.com
Marcus Bann	Central Alabama Asphalt	marcusbann@centralalabamiasphalt.com
Chris Brown	Wright Brothers Const.	cbrown@WBCCI.com
Greg Caldwell	Dunn Construction	gcaldwell@dunnconstruction.com